SAN LEANDRO UNIFIED SCHOOL DISTRICT

FACILITIES AND CONSTRUCTION – BOND DEPARTMENT

Adult Ed Portable Estimates

Classroom					
Site Offhaul	$	1,000			
Refurbished Portable	$	56,000			
Asphalt/hardscape	$	10,000			
Portable installation	$	10,000			
Electrical	$	10,000			
Low voltage and data	$	2,000			
Architect	$	7,000			
DSA Fees	$	1,500			
IOR inspections	$	3,000			
Geological studies	$	1,500			
Plumbing	$	4,000			
	$	106,000	X 8 rooms	$	848,000
Restroom					
Site offhaul	$	1,000			
Refurbished restroom	$	45,000			
Asphalt/hardscape	$	10,000			
Portable installation	$	10,000			
Electrical	$	10,000			
Low voltage and data	$	2,000			
Architect	$	7,000			
DSA Fees	$	1,500			
IOR inspections	$	3,000			
Geological studies	$	1,500			
Plumbing	$	5,000			
	$	96,000			
			Project totals	$	944,000
Contingency				$	56,000
Complete project total				$	1,000,000