CHANGE ORDER

OWNER	San Leandro Unified School District
ARCHITECT	Jeffery Wong Architects
CONTRACTOR	Vintage Contractors, Inc.
CONSTRUCTION MANAGER	Harris & Associates
DSA FIELD ENGINEER	
IOR	Jason Zalinski
OTHER	
OTHER	

PROJECT:	Washington ES Security Fencing Project	**CHANGE ORDER NUMBER:**	**01**
(name, address)	250 Dutton Avenue	DATE:	June 6, 2016
	San Leandro, CA 94578	SLUSD BID PACKAGE	15-22
		ARCHITECTS PROJECT NO.:	N/A
TO CONTRACTOR:	Golden Bay Fence Co.	CONTRACT DATE:	December 9, 2015
(name, address)	4104 B Street	DSA APPLICATION NO.:	
	Stockton, CA	DSA FILE NO.:	

TOTAL COST OF THIS CHANGE ORDER: **INCREASE** $ 26,668.00

Not valid until signed by the Owner, Architect, Construction Manager and Contractor.

The original Contract Sum was	$	325,792.00
Net change by previously authorized Change Orders		-
The Contract Sum prior to this Change Order was		325,792.00
The Contract Sum will be [increased] ~~[decreased]~~ ~~[unchanged]~~ by this Change Order in the Amount of		26,668.00
The new Contract Sum including this Change Order will be	$	352,460.00

The Contract Time will be [increased] [~~decreased~~] [~~unchanged~~] by 5 Calendar days.

The Date of Completion as of the date of this Change Order therefore is April 18, 2016

ARCHITECT:

Jeffery Wong Architects

CONTRACTOR:

Golden Bay Fence Co.
4104 B Street
Stockton, CA

OWNER:

San Leandro Unified School District Date
14735 Juniper Street
San Leandro, CA 94579

Recommended by:
CONSTRUCTION MANAGER:

Harris & Associates Date
14735 Juniper Street
San Leandro, CA 94579

The Contract is changed as follows:

Item No.			Supporting Doc (ASI, RFI, FCD)	PCO No.	Days	Amount
1	**Description:**	Increase in fence post and panel height 10' to 15' and additional strucural requirements by DSA. Switched from Montage II to Aegis because Montage II does not have a 15' post.	FCD	001	5	$ 26,668.00
	Reason:	DSA Review Changes				
	Requested by:	DSA/Structural Engineer				
		CHANGE ORDER No.	**01**	**TOTAL**	**5**	**26,668.00**

NOTE: Contractor has reviewed each Change Order item. The Contractor is in agreement that no further claims are warranted for time extension, material, labor, overhead and profit for these changes.