CONSTRUCTION SERVICES OF JEROME R. ZALINSKI
P.O. Box 36, Gustine, Ca. 95322-0036
Cell (209) 652-9447 Office (209) 854-2370Fax (209) 854-1842
Calif. Contractors Lic.# 356114 DSA/ORS Cert.# 2520 OSHPD Cert.# 20814

June16, 2016

John F. Howell
Project Manager
San Leandro Unified School District
14735 Juniper Street
San Leandro, CA

RE: fence project on eight sites
Mr. Howell,

As you know these projects had an amended schedule to be completed no later then the end of Feburary 2016. The amended proposal we provided was based on completion by end end of March 2016. We stretched what hours we had to May 4th. The projects are still not completed and we calculate an additional 200 hours will be needed to complete the projects. With 152 hours already provided to-date and the balance of 48 hours to complete the on-site work and Project Closeout. The projects duration has been extended for a number of reasons which resulted in twelve CCD's being issued all needing DSA approval.

Below is our proposal for additional inspection services for the 2015/2016 Fence projects in the San Leandro Unified School District. The proposals are based on completing on-site construction and project close out.

Project Description and proposal amounts are as follows:

Garfield E.S. Part time Coverage	50 hrs X $85	=$4,250
Roosevelt E.S. Part time Coverage	50 hrs X $85	=$4,250
Washington E.S. Part time Coverage	50 hrs X $85	=$4,250
Wilson E.S. Part time Coverage	50 hrs X $85	=$4,250
Bancroft M.S. Part time Coverage	50 hrs X $85	=$4,250
Increased Amount		=$21,250

District to supply each Inspector with a minimum 100 sq. ft. of office space on project site for summer projects (10 weeks or less) and 200 sq. ft. for projects with duration exceeding 10 weeks. With internet connection in office (this is a DSA requirement).
If the schedule duration is extended or accelerated by the School District or the Contactor, or additional work is added to the project scope, additional costs may be incurred by the District under this proposal.
Proposal is based on part-time coverage on all projects noted above. If District, Architect or DSA requires additional coverage on any of the noted projects above that project budget shall be reevaluated.
Projects must close out within 90 days of substantial completion/occupancy for projects up to 10 weeks and 180 days of projects exceeding 10 weeks or addition costs may incur.

Thank You

Jerome R. Zalinski
Principal Inspector