CHANGE ORDER

OWNER	☐	San Leandro Unified School District, Song Chin-Bendib
ARCHITECT	☐	Jeffery E. Wong Architects., Jeff Wong
CONTRACTOR	☐	D&D Pipelines, Dennis McElligott
CONSTRUCTION MANAGER	☐	Harris & Associates
DSA FIELD ENGINEER	☐	DSA Oakland, Yung Su
IOR	☐	Man Wah Cheng, IOR
OTHER	☐	
OTHER	☐	

PROJECT:	Relocatable Classrooms at Lincoln High School	**CHANGE ORDER NUMBER:**	**2**
(name, address)	2600 Teagarden Ave.	DATE:	September 7, 2011
	San Leandro, CA 94577	SLUSD BID PACKAGE	11-10
		ARCHITECTS PROJECT NO.:	1014
TO CONTRACTOR:	D&D Pipelines, Inc.	CONTRACT DATE:	June 20, 2011
(name, address)	629 Divisadero St	DSA APPLICATION NO.:	01-111957
	San Francisco, CA 94117	DSA FILE NO.:	1-H11

TOTAL COST OF THIS CHANGE ORDER: **INCREASE** $ 44,625.00

Not valid until signed by the Owner, Architect, Construction Manager and Contractor.

The original Contract Sum was	$	214,000.00
Net change by previously authorized Change Orders		-
The Contract Sum prior to this Change Order was		227,800.00
The Contract Sum will be [increased] ~~[decreased]~~ ~~[unchanged]~~ by this Change Order in the Amount of		44,625.00
The new Contract Sum including this Change Order will be	$	272,425.00

The Contract Time will be ~~[increased]~~ ~~[decreased]~~ [unchanged] by 0 Calendar days.

The Date of Completion as of the date of this Change Order therefore is August 12, 2011

ARCHITECT:

Principal-In-Charge Date
Jeffery E. Wong Architects., Jeff Wong
1727 Martin Luther King Jr. Way, Ste. 210
Oakland, CA 94612

(affix Architect's stamp here)

CONTRACTOR:

D&D Pipelines, Inc. Date
629 Divisadero St
San Francisco, CA 94117

OWNER:

San Leandro Unified School District Date
14735 Juniper Street
San Leandro, CA 94579

Recommended by:
CONSTRUCTION MANAGER:

Harris & Associates Date
14735 Juniper Street
San Leandro, CA 94579

APPROVED
DIVISION OF THE STATE ARCHITECT
ACS _____ FLS _____ SSS _____
APP# _____-_____ Date _____

The Contract is changed as follows:

Item No.			Supporting Doc (ASI, RFI, FCD)	PCO No.	Days	Amount
2.1	**Description:**	Abatement and demolition of Storage Building #4 was removed from Contractor's scope per Addendum #1 during the bid period allowing time for District to complete the Hazardous Materials Report. Upon completion of the Report identifying all hazardous material, the Contractor was directed to abate & demolish the building.	None	4	0	$ 44,625.00
	Reason:	Owner's Request				
	Requested by:	Owner				
		CHANGE ORDER No. 2		**TOTAL**	**0**	**44,625.00**

NOTE: Contractor has reviewed each Change Order item. The Contractor is in agreement that no further claims are warranted for time extension, material, labor, overhead and profit for these changes.